

Two other questions have come up in discussion with contractors.

Does the survey mark where the sewer line is that needs to be capped in the SDAP?

Bidders are also looking for the benchmark symbol on the drawings and can't seem to find it. Any idea what sheet it might be on?

With the catch basin, I would recommend keeping the Type 2 as shown. With the sewer comment, I'm assuming this comment is dealing with abandoning the grease trap. This will need to be coordinated with the Kitsap Health Department. I'm assuming the existing sewer would be capped with the top of the grease trap structure broken up (after being pumped) and filled in with pea gravel; similar to a septic tank.

The comment related to the bench mark, Team 4 will coordinate with the contractor prior to construction to give them a convenient bench mark as needed.

DAVID BANNON, PE

Civil Engineer